## **CLEVELAND PUBLIC LIBRARY**

## **Board Meeting**

November 21, 2019

## **South Branch Renovation Project**

In accordance with the Board resolution adopted on January 18, 2018, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from permitting and changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

		For the Period Ending October	31, 201	19			
			Owner's Contingency and Permit Fund			\$255,090.11	
<u>Date</u> <u>Vendor</u>	PO	<u>Decription</u>	<u>E</u>	ncumbered		<u>Expended</u>	GMP Increase
12/12/2017 City Salvage	171932	Abatement for Air Monitoring	\$	-	\$	11,050.00	
2/20/2018 City of Cleveland	180447	Permit fee		-		37,772.92	
12/31/2018 GEO-SCI Laboratory, Inc.	182054	Concrete and Soil Testing		-		8,365.95	
9/3/2019 Scherba Industries Inc.	191317	46" X 158" Banner W/TS23 Frame	9				
		System		1,425.00	)		
6/30/2018 The Albert M. Higley Co., LLC	161895	Change Order # 001					 3,768.22
8/6/2018 The Albert M. Higley Co., LLC	161895	Change Order # 002					 40,350.26
8/27/2018 The Albert M. Higley Co., LLC	161895	Change Order # 003					 31,758.84
9/10/2018 The Albert M. Higley Co., LLC	161895	Change Order # 004					31,049.96
5/3/2019 The Albert M. Higley Co., LLC	161896	Change Order # 005					 (14,476.37)
			\$	1,425.00	) \$	57,188.87	\$ 92,450.91
		Owner's Contingo	ency ar	nd Permit Fund	d Ava	ilable Balance	\$104,025.33

	South Branch Renovation Project Budget			4,500,000.00
	<u>!</u>	<u>Encumbered</u>	Expended	
HBM Architects, LLC - Architectural Design Services	\$	6,510.00	\$ 317,500.00	
The Albert M. Higley Co., LLC - Construction Manager at Risk		550,333.52	3,347,118.02	
Furniture, Fixtures, Equipment and Technology		-	115,654.26	
Direct Expenditures paid from Contingency Fund		1,425.00	57,188.87	
	\$	558,268.52	\$ 3,837,461.15	
	Α	vailable Budget	as of 10/31/2019	104,270.33

Change Order Details			
Change Order # 001			
PCO #00001	Added abatement	\$	4,469.22
PCO #00002	Deducted wall protection		(1,342.46)
PCO #00003	Deduct fountain drain pipe		(1,536.00)
PCO #00004	Added drain to water heater		2,177.46
		\$	3,768.22
Change Order # 002			
PCO #00005	Office steel support	\$	7,976.96
PCO #00006	Add walk and stairs		10,639.80
PCO #00007	Lintel exploration		21,733.50
		\$	40,350.26
Change Order # 003			
PCO #00008	Computer desk inset panel	\$	1,720.32
PCO #00009	Split cost of items		1,221.59
PCO #00010	Book cart credit		(1,396.69)
PCO #00012	Remove pipes at skylight		1,045.30
PCO #00013	Landscaping contract		3,928.84
PCO #00014	Lintel replacement		25,239.48
	·	\$	31,758.84
Change Order # 004			
PCO #00015	Schedule extension	ċ	18,004.00
PCO #00015 PCO #00016		\$	6,463.52
	Added wall panel millwork only		-
PCO #00017	Ceiling patch		741.65
PCO #00018	Backflow testing		288.60 4,850.79
PCO #00019	Ceiling repairs		•
PCO #00020	Clerestory blocking and lintel	\$	701.40 31,049.96
		Ş	51,049.90
hange Order # 005			
PCO #00026	Ceiling plaster repair Teen, Adult	\$	2,401.26
PCO #00027	Deduct Clark Street scope		(10,582.02)
PCO #00028	Electrical field ticket work		11,181.98
PCO #00029	Electrical security wiring install		7,167.48
PCO #00030	Window film cost add change		3,221.30
PCO #00031	Temporary handrail install		8,672.26
PCO #00032	GMP contract deduct		(36,538.63)
uction_Projects\South_10783\Renovati		\$	(14,476.37)