### **Board Meeting**

September 16, 2021

# **Hough Branch**

In accordance with the Board resolution adopted on July 6, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

		not included in the GM	· · · · · ·					
		For the Period End	ing August 31, 2	2021				
			Owner's	<b>Contingency Fun</b>	d	\$200,252.00		
<u>Date</u>	<u>Vendor</u> <u>PO</u>	<u>Decription</u>		<b>Encumbered</b>		<u>Expended</u>		GMP Increase
			Ç	-	\$	-	\$	-
			Hougl	h Branch Renovat	ion F	Project Budget	\$	5,754,048.00
				Encumbered		Expended		
	Moody Nolan, Inc Architectural Design	Services	Ş	157,349.56	5 \$	300,140.44		
	Gilbane Building Company - Construction	Manager at Risk		4,593,697.30	)	34,508.70		
	Furniture, Fixtures, Equipment and Techi	nology						
	Owner Direct Costs	0,		2.295.45	,	98.143.25		
	Direct Expenditures paid from Contingence	cv Fund		-		, -		
		.,	-	4,753,342.31	\$	432,792.39		
				,-		ailahle Rudget	Ċ	567 913 30

### **Board Meeting**

September 16, 2021

# Jefferson Branch

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP. is hereby submitted:

	not included in the GMP, is hereby submitted:  For the Period Ending August 31, 2021							
		Owner's	<b>Contingency Fund</b>	\$70,314.00				
<u>Date</u>	<u>Vendor</u> <u>PO</u> <u>Decr</u>	<u>iption</u>	<u>Encumbered</u>	<u>Expended</u>		GMP Increase		
		\$	-	\$ -	\$	-		
		Jefferson	Branch Renovation	on Project Budget	\$	2,351,967.00		
			<b>Encumbered</b>	Expended				
	Williams Associates Architects, LTD - Architectur	ral Design Services \$	37,114.18	\$ 137,676.82				
	Gilbane Building Company - Construction Manag	ger at Risk	1,771,326.30	33,869.70				
	Furniture, Fixtures, Equipment and Technology							
	Owner Direct Costs		545.45	48,380.28				
	Direct Expenditures paid from Contingency Fund		-	-				
		\$	1,808,985.93	\$ 219,926.80				
				<b>Available Budget</b>	\$	323,054.27		

### **Board Meeting**

September 16, 2021

# **West Park Branch**

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP. is hereby submitted:

		r	ot included in the GM	1P, is hereby	submi	tted:				
			For the Period End	ing August 3	1, 202	1				
				Owne	r's Co	ntingency Fund		\$175,025.00		
<u>Date</u>	<u>Vendor</u>	<u>PO</u>	<u>Decription</u>		1	ncumbered		<u>Expended</u>		GMP Increase
					\$	-	\$	-	\$	-
				Wset F	ark B	ranch Renovation	on P	roject Budget	\$	5,139,779.00
					Ī	ncumbered		Expended		
	Vocon Partners, LLC - Architectu	ıral Design S	Services		\$	97,013.13	\$	305,381.87		
	Gilbane Building Company - Con	nstruction N	1anager at Risk			4,018,589.30		33,869.70		
	Furniture, Fixtures, Equipment a	and Techno	logy							
	Owner Direct Costs		·			545.45		36,335.69		
	Direct Expenditures paid from Co	ontingency	Fund			-		-		
	·				\$	4,116,147.88	\$	375,587.26		
							Δνε	ilable Rudget	Ċ	648 043 86

# **Board Meeting**

September 16, 2021

# **Woodland Branch**

In accordance with the Board resolution adopted on July 6, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

		r	not included in the GM For the Period End	<u>, , , , , , , , , , , , , , , , , , , </u>					
			TOT the Teriou Enu		Contingency Fund	\$	270,617.00		
<u>Date</u>	<u>Vendor</u>	<u>PO</u>	<u>Decription</u>		Encumbered		Expended		GMP Increase
				\$	-	\$	-	\$	
					Woodland Bran	ch F	Project Budget	\$	7,527,592.00
					<u>Encumbered</u>		Expended		
	Bostwick Design Partn	nerhip - Architectural	Design Services	\$	197,869.50	\$	377,409.50		
	Gilbane Building Comp Furniture, Fixtures, Eq	•	•		6,092,487.30		34,508.70		
	Owner Direct Costs		·		545.45		138,311.91		
	Direct Expenditures pa	aid from <b>Contingency</b>	Fund		-		-		
				\$	6,290,902.25	\$	550,230.11		
						Av	ailable Budget	Ś	686,459,64

### **Board Meeting**

September 16, 2021

# **Central Distribution Facility**

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

		not included in the GMP,	, is hereby subi	nitted:		
		For the Period Ending	g August 31, 2	021		
			Owner's (	Contingency Fund	\$217,313.00	
<u>Date</u>	<u>Vendor</u>	<u>PO</u> <u>Decription</u>		<b>Encumbered</b>	<u>Expended</u>	GMP Increase
			\$	-	\$ -	\$ -
			Central	Distribution Facilit	ty Project Budget	\$ 6,937,066.00
				Encumbered	Expended	
	<b>Bostwick Design Part</b>	nerhip - Architectural Design Services	\$	64,093.22	\$ 672,066.78	
	Gilbane Building Con	npany - Construction Manager at Risk		5,003,163.00	42,530.00	
	Furniture, Fixtures, E	quipment and Technology				
	Owner Direct Costs			2,764.00	67,867.27	
	Direct Expenditures p	paid from Contingency Fund		-	-	
			\$	5,070,020.22	\$ 782,464.05	-
					Available Rudget	\$ 1.084.581.73