Board Meeting

October 21, 2021

Hough Branch

In accordance with the Board resolution adopted on July 6, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

| | | not included in the GMI | P, is hereby subm | itted: | | | |
|-------------|--|-------------------------|-------------------|-------------------|-------------------|--------------|-----|
| | | For the Period Ending | September 30, | 2021 | | | |
| | | | Owner's C | ontingency Fund | \$200,252.00 | | |
| <u>Date</u> | <u>Vendor</u> <u>PO</u> | <u>Decription</u> | | <u>Encumbered</u> | <u>Expended</u> | GMP Increase | |
| | | | \$ | - | \$ - | \$ | - |
| | | | Hough | Branch Renovation | on Project Budget | \$ 5,754,048 | .00 |
| | | | | Encumbered | Expended | | |
| | Moody Nolan, Inc Architectural Desig | gn Services | \$ | 151,353.31 | \$ 306,136.69 | | |
| | Gilbane Building Company - Constructi | on Manager at Risk | | 4,399,667.30 | 228,538.70 | | |
| | Furniture, Fixtures, Equipment and Te | chnology | | | | | |
| | Owner Direct Costs | | | 2,295.45 | 100,682.14 | | |
| | Direct Expenditures paid from Continge | ency Fund | | - | - | | |
| | | • | \$ | 4,553,316.06 | \$ 635,357.53 | _ | |
| | | | | | Available Budget | · \$ 565 374 | 41 |

Board Meeting

October 21, 2021

Jefferson Branch

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

| | I | not included in the GMP, is | | | | | | | |
|--|---|-----------------------------|----------|----------|-----------------|-----|-----------------|----|--------------|
| For the Period Ending September 30, 2021 | | | | | | | | | |
| | | | Owner's | s Co | ntingency Fund | | \$70,314.00 | | |
| <u>Date</u> | <u>Vendor</u> <u>PO</u> | <u>Decription</u> | | <u> </u> | ncumbered | | <u>Expended</u> | | GMP Increase |
| | | | | | | | | | |
| | | | | Ş | - | Ş | - | \$ | - |
| | | | Jefferso | n B | ranch Renovatio | n P | roject Budget | \$ | 2,351,967.00 |
| | | | | E | ncumbered | | Expended | | • |
| | Williams Associates Architects, LTD - Archi | tectural Design Services | | \$ | 37,114.18 | \$ | 137,676.82 | | |
| | Gilbane Building Company - Construction I | Manager at Risk | | | 1,746,449.30 | | 58,746.70 | | |
| | Furniture, Fixtures, Equipment and Techno | ology | | | | | | | |
| | Owner Direct Costs | | | | 545.45 | | 49,139.17 | | |
| | Direct Expenditures paid from Contingency | Fund | | | - | | - | | |
| | | | _ | \$ | 1,784,108.93 | \$ | 245,562.69 | | |
| | | | | | | Ava | ilahle Budget | Ċ | 322 295 38 |

Board Meeting

October 21, 2021

West Park Branch

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

| | | not included in the GMP, | , is hereby subr | nitted: | | | |
|-------------|--|--------------------------|------------------|-------------------|------|-----------------|--------------------|
| | | For the Period Ending S | September 30, | 2021 | | | |
| | | | Owner's C | ontingency Fund | | \$175,025.00 | |
| <u>Date</u> | <u>Vendor</u> <u>PO</u> | <u>Decription</u> | | Encumbered | | Expended | GMP Increase |
| | | | | | | | |
| | | | \$ | - | \$ | - | \$ - |
| | | | Wset Park | Branch Renovation | on P | roject Budget | \$ 5,139,779.00 |
| | | | | <u>Encumbered</u> | | Expended | |
| | Vocon Partners, LLC - Architectural Design | Services | \$ | 97,013.13 | \$ | 305,381.87 | |
| | Gilbane Building Company - Construction | Manager at Risk | | 3,954,297.30 | | 98,161.70 | |
| | Furniture, Fixtures, Equipment and Techn | ology | | | | | |
| | Owner Direct Costs | | | 545.45 | | 77,172.01 | |
| | Direct Expenditures paid from Contingence | / Fund | | - | | - | |
| | · · | | \$ | 4,051,855.88 | \$ | 480,715.58 | |
| | | | | | Ava | ailable Budget | \$ 607,207.54 |

Board Meeting

October 21, 2021

Woodland Branch

In accordance with the Board resolution adopted on July 6, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

| | not included in the GN | 1P, is hereby subr | nitted: | | | | |
|-------------|--|--------------------|-------------------|------|-----------------|----|--------------|
| | For the Period Ending | g September 30, | 2021 | | | | |
| | | Owner's C | ontingency Fund | \$ | 270,617.00 | | |
| <u>Date</u> | <u>Vendor</u> <u>PO</u> <u>Decription</u> | | <u>Encumbered</u> | | <u>Expended</u> | | GMP Increase |
| | | \$ | - | \$ | - | \$ | - |
| | | | Woodland Bran | ch F | Project Budget | \$ | 7,527,592.00 |
| | | | Encumbered | | Expended | | |
| | Bostwick Design Partnerhip - Architectural Design Services | \$ | 197,869.50 | \$ | 377,409.50 | | |
| | Gilbane Building Company - Construction Manager at Risk | | 5,991,981.30 | | 135,014.70 | | |
| | Furniture, Fixtures, Equipment and Technology | | | | | | |
| | Owner Direct Costs | | 545.45 | | 139,500.80 | | |
| | Direct Expenditures paid from Contingency Fund | | - | | - | | |
| | | \$ | 6,190,396.25 | \$ | 651,925.00 | | |
| | | | | Δν | ailable Budget | Ċ | 685 270.75 |

Board Meeting

October 21, 2021

Central Distribution Facility

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are

| | | | not included in the GN | , , | | | | | |
|-------------|----------------------|----------------------------|------------------------|-------|------|--------------------|------|---------------|--------------------|
| | | | For the Period Ending | | | ontingency Fund | | \$217,313.00 | |
| <u>Date</u> | <u>Vendor</u> | <u>PO</u> | <u>Decription</u> | Owner | | Encumbered | | Expended | GMP Increase |
| | | | | | \$ | - | \$ | - | \$ - |
| | | | | Centr | al D | istribution Facili | ty P | roject Budget | \$ 6,937,066.00 |
| | | | | | Į | <u>Encumbered</u> | | Expended | |
| | Bostwick Design Pa | rtnerhip - Architectura | l Design Services | | \$ | 64,093.22 | \$ | 672,066.78 | |
| | Gilbane Building Co | mpany - Construction | Manager at Risk | | | 4,866,861.00 | | 178,832.00 | |
| | Furniture, Fixtures, | Equipment and Techn | ology | | | - | | - | |
| | Owner Direct Costs | | | | | 2,764.00 | | 67,867.27 | |
| | Direct Expenditures | paid from Contingency | / Fund | | | _ | | - | |
| | · | | | - | \$ | 4,933,718.22 | \$ | 918,766.05 | |
| | | | | | | | Ava | ilable Budget | \$ 1,084,581.73 |