Board Meeting

April 19, 2022

Hough Branch

In accordance with the Board resolution adopted on July 6, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

		Foi	the Period Ending Mar	ch 31, 2022			
				Owner's Contingency Fund	\$200,252.00		
Date	Vendor	PO	Decription	Encumbered	Expended	GMI	P Increase
10/19/2021	Gilbane Building Company	210875	Change Order #001			\$	8,223.00
12/29/2021	Gilbane Building Company	210875	Change Order #002				5,774.00
1/28/2022	Gilbane Building Company	210875	Change Order #003				44,090.00
2/23/2022	Gilbane Building Company	210875	Change Order #004				10,539.00
				\$ - \$	5 -	\$	68,626.00
				Owner's Contingency Fund Av	ailable Balance	\$1	.31,626.00

	Hough Branch Renovation Project Budget \$ 5,754,048.00
	Encumbered Expended
Moody Nolan, Inc Architectural Design Services	\$ 114,518.59 \$ 342,971.41
Gilbane Building Company - Construction Manager at Ris	k 3,211,540.00 1,485,292.00
Furniture, Fixtures, Equipment and Technology	152,097.35 -
Owner Direct Costs	71,269.44 113,063.15
Direct Expenditures paid from Contingency Fund	
	\$ 3,549,425.38 \$ 1,941,326.56
	Available Budget \$ 263,296.06

Change Order Details	
Change Order # 001	\$ 8,223.00
Owner Change Order #001 is submitted to finalize the budget for the approved ATP-001 OS-001 Bulletin 02, for the Hough Branch project. The signed ATP sheet is included in the backup for reference.	
Change Order # 002	\$ 5,774.00
Owner Change Order #002 is submitted to finalzie the budget for the approved AT-002 OS-004 RFI-003 Grading Clarifications and AT-003 OS-005 RFI- 006 & RFI-010 Pour Stopper / Bent Plate Steel Clarification, for the Hough project.	
Change Order # 003	\$ 44,090.00
Owner Change Order #003 is submitted to finalize the budget for the approved ATP-004R1 OS-006 RFI-007 Structural Steel for Roof Hatch, ATP-006 OS-008 Domestic Water Tie-in Location, ATP-007 OS-012 Bulletin 03 - Revisions per Cleveland Public Power, & ATP-010 OS-016 Additional 1 inch Asphalt Binder Course, for the Hough project.	
Change Order # 004	\$ 10,539.00
Owner Change Order #004 is submitted to finalize the budget for the following approved ATPs on the Hough Branch project: -ATP-008 OS-007 Legacy Electric Scope Gap from GMP -ATP-011 OS-011 ASI 001 HSS Tube Steel	

-ATP-013 OS-018 RFI 030 Bollards for Gas Meter

-ATP-014 OS-022 Zenith Scope Gap from GMP

-ATP-016 OS-009 Next Generation Scope Gap from GMP

Board Meeting

April 19, 2022

Jefferson Branch

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are

		not included in the GMP, i	s hereby subm	nitted:			
		For the Period Ending	March 31, 20	22			
			Owner's Co	ontingency Fund		\$70,314.00	
Date <u>Vendor</u>	<u>PO</u>	Decription		Encumbered	<u>E</u>	xpended	GMP Increase
9/15/2021 Gilbane Building Company	210886	Change Order # 001					\$ 642.00
12/9/2021 Gilbane Building Company	210887	Change Order # 002					 7,890.00
			\$	-	\$	-	\$ 8,532.00
			Owner's Co	ntingency Fund	Availa	able Balance	\$61,782.00
			Jefferson I	Branch Renovati	on Pro	oject Budget	\$ 2,483,967.00
				Encumbered	E	xpended	
Williams Associates Architect	ts, LTD - Arch	tectural Design Services	\$	17,132.65	\$	157,658.35	
Gilbane Building Company - (1,224,797.00		588,931.00			
Furniture, Fixtures, Equipme		126,530.29		-			
Owner Direct Costs				19,280.50		52,754.12	
Direct Expenditures paid from	Contingency	/ Fund		-		-	
			\$	1,387,740.44	\$	799,343.47	
					Avai	lable Budget	\$ 296,883.09
*\$120,619 will be paid using the Zajac Trust fu	nds paid from	203754-55510/55520-11754	Ļ				
Change Order Details							
Change Order # 001							\$ 642.00
Owner Change Order #001 is submitted to finalize	e the budget for	the approved ATP-001 OS-001	Contractor Defau	It Insurance			
for Approved GMP Alternates, for the Jefferson p	roject						
Change Order # 002							\$ 7,890.00
Owner Change Order #002 is submitted to finalize	0			,			
ATP-004 OS-003 Bulletin 02 & RFI-007 ETR 4 in. V	,	0		0,			
OS-007 RFI-012 Existing Window Well Demolition			tibule 117B, for tl	ne Jefferson project.	The		
signed ATP sheets have been included in the back	up for reference	2.					

Please note, the initially approved value for ATP-004 OS-003 Bulletin 02 / RFI-007 ETR 4" Vent Stack has reduced. This OCO reflects the finalized value for this scope of work.

Board Meeting

April 19, 2022

West Park Branch

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

		For	the Period Ending	March 31, 2022			
				Owner's Co	ntingency Fund	\$ 330,025.00	
Date	Vendor	<u>PO D</u>	ecription	<u>!</u>	Encumbered	Expended	GMP Increas
				Ś	-	Ś -	Ś -
				Owner's Co	ntingency Fund	Available Balance	\$330,025.0
				West Park B	ranch Renovati	on Project Budget	\$ 5.329.779.
					Encumbered	Expended	
	Vocon Partners, LLC - A	rchitectural Design Se	rvices	\$	45,732.86	\$ 356,662.14	
	Gilbane Building Comp Furniture, Fixtures, Equ	•	•		2,438,835.00	1,613,624.00	
	Owner Direct Costs		61		29,422.14	98,234.35	
	Direct Expenditures pai	d from Contingency F	und		-	-	
				\$	2,513,990.00	\$ 2,068,520.49	
						Available Budget	\$ 747,268.

111.494.00

Ś

CLEVELAND PUBLIC LIBRARY

Board Meeting

April 19, 2022

Woodland Branch

In accordance with the Board resolution adopted on July 6, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP. is hereby submitted:

			For the Period Ending	1				
			Tor the renou Enum	, , ,	ntingency Fund	\$ 490,644.00		
Date	Vendor	<u>PO</u>	Decription		Encumbered	Expended		GMP Increase
1/8/2021	Gilbane Building Company	210885	Change Order # 001				\$	24,984.00
2/9/2021	Gilbane Building Company	210885	Change Order # 002					111,494.00
				\$	-	\$-	\$	136,478.0
				Owner's Co	ntingency Fund	Available Balance		\$354,166.00
					Woodland Bran	ch Project Budget	\$	7,808,306.0
				ļ	Encumbered	Expended		
	Bostwick Design Partnerhip -	Architectura	l Design Services	\$	72,493.16	\$ 523,499.84		
	Gilbane Building Company - C	onstruction	Manager at Risk		4,904,712.00	1,358,762.00		
	Furniture, Fixtures, Equipmen	t and Techn	ology					
	Owner Direct Costs				170,545.93	154,983.06		
	Direct Expenditures paid from	Contingency	/ Fund		-	-		
				\$	5,147,751.09	\$ 2,037,244.90		
						Available Budget	~	623,310.03

Owner Change Order #001 is submitted to finalize the budget for the approved ATP-001 OS-001 Addendum 02 and ATP-007 OS-013 Discovery for Existing Conditions: Oil Water Separator, Manhole & Oil Drums, for the Woodland project. The signed ATP sheet and the email approval are included in the backup for reference.

Change Order # 002

Owner Change Order #002 is submitted to finalize the budget for the approved ATP-004 OS-004 Bulletin 02 - Branch Perimeter Diffusers, ATP-005 OS-008 Bulletin 01A - Branch In-Floor Power Clarifications, ATP-006 OS-011 Removal of Existing Petroleum Tank & Unsuitable Leaded Soils, ATP-008R1 OS-007 Bulletin 08 - Trespa Cladding Optimization, ATP-009 OS-016 Disposal of Soils with Elevated Lead, ATP-010 OS-017 Disposal of Clean Soils, ATP-011 OS-010 Bulletin 07A Site Booster Pumps, & ATP-012 OS-015 Bulletin 07B Site Drainage Updates 9.29.21 - Material Only, for the Woodland project. The signed ATP sheets have been included in the backup for reference. Please note, the initially approved value for ATP-006 OS-011 Removal of Existing Petroleum Tank & Unsuitable Leaded Soils has reduced. This OCO reflects the finalized value for this scope of work. An updated ATP has been generated and will be distributed for the team for record.

Board Meeting

April 19, 2022

Central Distribution Facility

In accordance with the Board resolution adopted on June 17, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

	Libra			-	_	/ submitted:				
		F	or the Period Ending I	March 31, 2022						
				Owner's	Co	ontingency Fund	\$	305,499.00		
Date	Vendor	<u>PO</u>	Decription			Encumbered		Expended	G	MP Increase
9/15/2021	Gilbane Building Company	201888	Change Order # 001						\$	17,219.00
10/20/2021	Gilbane Building Company	201888								64,162.00
		201888								80,782.00
										143,336.00
			<i>M</i>	Ś	\$	-	\$	-	\$	305,499.00
				Owner's	Co	ntingency Fund /		ilable Balance		\$0.00
								Expended ailable Balance Project Budget Expended 665,419.71 2,113,734.00 - 68,564.61 - 2,847,718.32 ailable Budget - CDF Roof Drain D12 Alternate E1 -		
				Centra	I D	istribution Facili	ty F		\$ 6	5,937,066.00
					_			• •		
	Bostwick Design Partnerhip - A	rchitectura	Design Services	¢			Ś			
	fendor PO Decription Encumbered Expended illbane Building Company 201888 Change Order # 001 Decription Encumbered Expended illbane Building Company 201888 Change Order # 003 Decription Secondary Secondary Decription Secondary Secon									
	c		•					2,113,734.00		
			ology					- 		
						43,722.00		68,564.61		
	Direct Expenditures paid from (Contingency	Fund	_		-	-	-		
				, T	Ş				-	
							Av	ailable Budget	Ş	382,827.73
Change Orde	er Details									
Change Orde	<u>er # 001</u>								\$	17,219.00
To finalize th	ne budget for the approved ATP-001 O	S-009 Marous	Material Escalation Impac	ts - BP08C & BP09A	۹.					
Change Orde	<u>er # 002</u>								\$	64,162.00
To finalize th	ne budget for the approved ATP-002 O	S-003 Car Driv	e-in Damage Repairs -							
Demolition a	and ATP-003 OS-001 Addendum 02, for	r the Central D	istribution Facility project.							
Change Orde	<u>er # 003</u>								\$	80,782.00
To finalize th	ne budget for the approved ATP-004R2	OS-002 Bulle	tin 05 - CDF Rooftop Equip	ment Relocation, A	TP-	006 OS-005 Bulletin	06 ·	- CDF Roof Drain		
Relocation,	ATP-007 OS-008 Bulletin 08 - Trespa Cl	adding Optimi	zation, ATP-010 OS-011 Bu	lletin 07A - Site Bo	ost	er Pumps, ATP-005 (DS-C	12 Alternate E1 -		
HVAC Servin	ig Automated Materials Handing 120, 8	& ATP-008 OS-	026 RFI-032 Existing Storm	Drain Relocation,	for	the Central Distribu	tion	Facility project.		
Change Orde	<u>er # 004</u>								\$	143,336.00
Owner Chan	ge Order #004 is submitted to finalize	the budget for	the following approved A	TPs on the Central	Dis	tribution Facility				
project:										
	. .									
	• •		erials							
		separator and	Open Grated Sewer							
		<u> </u>								
			de							
			I NEITIOVAI							
	6-052 RFI-076 Fire Dampers at Existing									
An 020 03	, 652 htt 676 the Dampers at Existing	Date Math								

Board Meeting

April 19, 2022

Lorain Branch

In accordance with the Board resolution adopted on October 21, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP. is hereby submitted:

			For the Period Ending M	arch 31, 20)22				
				Owner's	Contingency Fund	\$	128,302.00		
Date	Vendor	<u>PO</u>	Decription		Encumbered		Expended		GMP Increase
3/14/2022	Regency Construction	211407	Change Order #001					\$	2,149.74
				\$	-	\$	-	\$	2,149.74
				Owner's (Contingency Fund	Avai	lable Balance		\$126,152.26
				Lorair	Branch Renovati	on P	roject Budget	\$	3,799,592.80
					Encumbered		Expended		
	Holzheimer Bolek + Meeha	n Architects LL	C - Architectural Design Servi	ces \$	44,224.82	\$	302,622.18		
	Regency Construction - Con	struction Mana	ager at Risk		2,661,264.50		225,923.73		
	Furniture, Fixtures, Equipm	ent and Techn	ology						
	Owner Direct Costs				14,255.00		57,221.61		
	Direct Expenditures paid fro	m Contingency	/ Fund		-		-		
		•		\$	2,719,744.32	\$	585,767.52		
						Ava	ilable Budget	Ś	494,080.96

Change Order Details Change Order # 001

Removal of Freestanding Shelving

2,149.74

\$

Board Meeting

April 19, 2022

Eastman Branch

In accordance with the Board resolution adopted on December 16, 2021, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

		F	or the Period Ending	g March 31, 2022				
				Owner's Co	ontingency Fund	\$	100,486.00	
Date	Vendor	<u>PO</u>	Decription		Encumbered		Expended	GMP Increas
				\$	-	\$	-	\$ -
				Owner's Co	ntingency Fund	Ava	ilable Balance	\$100,486.0
				Eastman E	Branch Renovati	on P	Project Budget	\$ 3,034,357.6
					Encumbered		Expended	
	Moody Nolan Inc Architectura	al Design Se	ervices	\$	67,876.17	\$	167,491.49	
	Regency Construction - Constru	iction Man	ager at Risk		2,246,319.00		21,685.00	
	Furniture, Fixtures, Equipment	and Techn	ology					
	Owner Direct Costs				17,505.00		56,255.61	
	Direct Expenditures paid from C	ontingency	y Fund		-		-	
				\$	2,331,700.17	\$	245,432.10	
						Δv:	ailable Budget	\$ 457,225.3

Board Meeting

April 19, 2022

Martin Luther King, Jr. Branch

In accordance with the Board resolution adopted on February 15, 2022, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

		I	or the Period Ending	g March 31, 2022				
				Owner's C	ontingency Fund	\$ 972,005.00		
<u>Date</u>	<u>Vendor</u>	<u>PO</u>	Decription		Encumbered	Expended	GN	IP Increase
3/28/2022	Gilbane Building Company	201107	Change Order # 001				\$	475,307.0
				\$	-	\$-	\$	475,307.0
				Owner's Co	ontingency Fund	Available Balance	5	<mark>\$496,698.0</mark>
				New Martin Lut	her King, Jr. Bran	ch Project Budget	\$19	,901,486.0
					Encumbered	Expended		
	JKURTZ Architects Ltd Arch	itectural Desig	gn Services	\$	479,786.85	\$ 2,084,938.68		
	Panzica Construction Co Co	nstruction M	anager at Risk		14,919,353.00	42,821.00		
	Furniture, Fixtures, Equipme	nt and Techn	ology					
	Owner Direct Costs				97,720.75	316,709.80		
	Direct Expenditures paid from	Contingency	Fund		-	-		
	Developer Shared Costs	υ,			-	594,677.00		
						/		
				\$	15,496,860.60	\$ 3,039,146.48		

Change Order Details Change Order # 001 Cost Escalation Claim

\$ 475,307.00